

I-77 Express Lanes:

September 2016 Construction Update

Progress on the I-77 Express Lanes continues and is on track to help make travel easier in the Charlotte and Lake Norman region. Below is a look at the construction activities slated for September:

- Grading work is beginning in the median of I-77 from just north of Exit 28 (Catawba Ave.) in Cornelius to Exit 31 (Langtree Rd.) in Mooresville.
- Grading operations continue from just north of Exit 33 (Hwy. 21) to Exit 36 (Plaza Dr.) in Mooresville.
- Construction crews are actively working on aggregate base course (ABC) placement between just north of Exit 23 (Gilead Rd.) and the Stumptown Rd. overpass in Huntersville. ABC is a layer of material located directly under the surface of the first asphalt layer and is typically made of mixing together different sizes of crushed rock.
- Soil stabilization activities are occurring just south of Exit 25 (Sam Furr Rd.) in Huntersville. Drainage work is progressing northward from Exit 25 to Exit 28 in Cornelius.
- Geotechnical activities such as soil sampling continue in the south segment of the project between the I-85/I-77 interchange and the I-77/Brookshire Blvd/I-277 interchange in Charlotte.

A variety of bid opportunities are available for interested companies. Please visit our website www.i77express.com and click on the contract opportunities tab for details on how to apply.



Grading operation south of Exit 36
(Plaza Dr.)



Grading activities south of Exit 25
(Sam Furr Rd.)



ABC placement south of Exit 23
(Gilead Rd.)



@I77XPRSLanes



www.facebook.com/I-77-Express-Lanes



info@i77express.com

An Easier Commute: Coming Soon!